

WPB Arts Committee
Minutes
March 28, 2017

In attendance: David Ginople (chair), Dan Murphy, Charlie Rees, Pamela Maass (executive director), Jessica Wobbekind (managing director), Lynn Basa (artist) and 3 contractors for the art installation- Alex, David Douglas and Eric

1. The committee discussed the public art installation at Milwaukee and Wood, Worker's Cottage Parklet, with Lynn Basa, the selected artist.
 - a. There cannot be any reference to Bucktown. It would be best to not reference any neighborhood and instead focus on the history of Milwaukee Ave.
 - b. Ms. Basa really wanted to create a "People Place" at this corner.
 - c. The committee votes to move forward with one arch, all in favor
 - d. The committee discussed selling stamped bricks to partially fund the project. There needs to be tests on the selected brick material to determine if it is possible.
 - e. Ms. Basa will provide a payment schedule, a typical payment schedule would be 50% upon signing of contract to pay for materials, 25% when construction begins and 25% upon completion. But Ms. Basa will need about \$3,000 for engineering fees. DG – we can release 10%.
 - f. What is the timeline? From the time we receive permission, approximately 16-20 weeks, actual construction will take approximately 5 weeks.
 - g. The concrete work will need to be done before the steel foundation, there are a lot of utilities.
 - h. JW needs to contact CDOT to find out if there are plans, it would be helpful to have them.
 - i. First step is to check in with the Alderman, then CDOT and then submit the permit application.
 - j. Request- seal the grout to prevent graffiti, the metal will be painted instead of powder-coated so that it can be touched up easily.
 - k. Expectations for the SSA:
 - i. Set up meetings to facilitate the process
 - ii. Get permits
 - iii. Investigate the electrical hook-up, get it ready
 - l. Lights are pixels on a strand, can be programmed on a schedule, won't take too much power. Could it be solar powered? Possibly.
 - m. The goal is to get it installed by artist's month in October.